

OCSTREETCAR



OC Streetcar System Map



Schedule Update

Milestone	Proposed	Actual
OCTA Request for Entry into Engineering	Sept. 2016	9/21/2016
FTA Approval for Entry into Engineering	Nov. 2016	1/11/17
NTP Construction Management Contract	Nov. 2016	12/6/16
60% Design Submittal	Dec. 2016	12/16/16
Release of Vehicle Procurement	-	12/19/16
OCTA request to initiate Full Funding Grant Agreement	April 2017	
90% Design Submittal	April 2017	
NTP Outreach Consultant – Construction	April. 2017	
FFGA Approval by FTA	Sept. 2017	
Certify ROW (Acquisitions / Leases)	Nov. 2017	
Construction Bid Advertisement	Nov. 2017	
NTP Vehicle Contract	Mar 2018	
NTP Construction Contract	April 2018	
First Vehicle Arrives	Mar 2020	
Construction Complete	April 2020	
Complete Testing / Begin Revenue Service	Dec. 2020	
Project Closeout	June 2021	

Funding Sources

Funding Source	Funding (millions)	Status of Funding Source
Federal New Starts*	\$148.96	Pending Full Funding Grant Agreement
Federal CMAQ	\$53.03	OCTA Board Committed
Federal FTA 5307	\$4.09	OCTA Board Committed
State Cap-and-Trade	\$40.00	Award by the California State Transportation Agency
Local Transportation Sales Tax – Project S	\$51.83	OCTA Board Committed
TOTAL	\$297.91	

Harbor/Westminster Station Plan



Harbor/Westminster Station Rendering

