

# Intelligent Transit Management System Project Status Report

# Project History

Actions Taken	2006				2007				2008				2009				2010				2011				2012			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
EIGER TechSystems conducts study			█	█	█	█	█	█																				
EIGER TechSystems completes study								█																				
Board approves ITMS project											█																	
Contracts and Materials Management issues sole source contract with ACS – complete negotiations													█	█	█	█												
Board approves sole source contract with ACS																	█											
Project kick off – begin development																		█	█	█	█	█	█	█	█	█	█	
ITMS projected completion																												█

# Tasks Completed, On-Going, and Scheduled during the reporting period

Description of Tasks	August				September				October				November			
Continue conducting FAT at Columbia, Maryland for "fail-over" functionality	On-Going	On-Going	On-Going	On-Going	On-Going											
Install 700 MHz radio antenna at Black Jack Tower and remove 800 MHz antenna for stand-by system – not operational	Completed															
Install 800 MHz antenna at Olinda Tower				On-Going												
Install 800 MHz antenna at San Clemente Tower				On-Going												
Install 800 MHz antenna at Moorhead Tower					Scheduled											
Install 800 MHz antenna at Sierra Tower						Scheduled										
Install 800 MHz antenna at Garden Grove Base								Scheduled								
Install 800 MHz antenna at Construction Circle											Scheduled					

Legend:



# On-going major tasks during the reporting period



**Portions of Factory Acceptance Testing at ACS in Columbia, Maryland**



**Wiring and rack installation for 700 MHz radio at Black Jack Mountain Communications Tower**


**Installation of antenna for 700 MHz radio at Black Jack Mountain Communications Tower**



# Major Project Issues

- ACS Project Manager
  - ✓ Departure of project manager
  - ✓ Appointment of new project manager
- Project schedule
  - ✓ Slow response by sub-contractor – AVIAT and EMC
  - ✓ OCTA Project Team emphasis on successful testing of all functions and features especially “fail-over” functions during FAT before shipping equipment
- Actions Taken by OCTA Project Team
  - ✓ Issue an official letter to ACS to provide a revised project schedule and data for new project manager
  - ✓ Verbal notifications to ACS that no payment will be issued until milestone tasks are completed

# Project Key Milestones Schedule/Budget



**ITMS Project Completion Date – June 16, 2012**  
**FCC Narrow banding – January, 2013**

**■ - To be paid at the completion of task**