# Rail and Facilities Program Update



# Metrolink Service Expansion Program



Project	(	Cost millions)
Fullerton Turnback Facility	\$	23.90
Laguna Niguel Turnback Facility	\$	28.20
New Control Points & Signals	\$	18.40
Anaheim Layover Facility	\$	13.30
Orange Siding Rehabilitation	\$	11.20
SUBTOTAL	\$	95.00
Right-of-Way & Utilities	\$	21.34
OCTA Costs	\$	9.59
Equipment (locomotives, cab cars, and trailers)	\$	158.01
TOTAL	\$	283.94

Schedule	20	09		20	10	2011			Notes
Fullerton Turnback Facility									All infrastructure required for service start up completed March 2011
Laguna Niguel Turnback Facility									Platform completed November 2010
New Control Points & Signals*									
Anaheim Layover Facility									
Orange Siding Rehabilitation*									
Rail Equipment Delivery									

#### Legend:

Final Design

Construction

<sup>\*</sup> Schedule adjusted to accommodate acceleration of Rail-Highway Grade Crossing Safety Enhancement Program

# Grade Crossing Safety Enhancements





Project	Number of Crossings	Under Construction	In-Service	(1	Cost millions)
City of Orange	16	0	16	\$	29.08
City of Anaheim	14	10	4	\$ \$	16.32
City of Tustin	1	1	1	\$	2.86
City of Santa Ana	8	8	0	\$ \$	15.85
City of Santa Ana*	2	2	0	\$ \$	3.25
City of Irvine	1	0	0	\$	3.71
City of San Juan Capistrano	5	5	0	\$	9.23
City of Dana Point	1	0	0	\$	2.33
City of San Clemente	2	0	0	\$	2.04
City of Fullerton	0	0	0	\$	0.30
Right-of-Way & Utilities				\$	4.36
OCTA Costs				\$	3.90
Total	50	26	21	\$	93.23

Schedule	20	09		20	10		20	11	Notes
City of Orange									Quiet zone established February 24, 2011
City of Anaheim									Quiet zone on Olive Subdivision (four crossings) established February 24, 2011
City of Tustin									Red Hill Avenue crossing in service February 23, 2011 Quiet zone expected by end of March 2011
City of Santa Ana									In service by July 31, 2011
City of Irvine									
City of San Juan Capistrano									Begin work in mid-January 2011
City of Dana Point									
City of San Clemente									
City of Fullerton									Construction deferred to later date

Final Design

Construction

Date: March 2011

Legend:

<sup>\*</sup> Cost for Fairhaven and Santa Clara Avenues in the City of Santa Ana is funded by the Santa Ana 2nd Main Track Project's remaining budget.

# Station Improvements



Project	Cost * nillions)
Fullerton Parking Structure (810 Spaces)	\$ 31.40
Orange Parking Structure (800 Spaces)	\$ 23.00
Tustin Parking Structure (825 Spaces)	\$ 17.60
Laguna Niguel/Mission Viejo (LN/MV) Station Amenities and Parking Lots (1,000 spaces)*	\$ 20.00
Fullerton Video Surveillance System (VSS)	\$ 0.75
Santa Ana VSS	\$ 0.75
Tustin VSS	\$ 0.75
TOTAL	\$ 94.25

<sup>\*</sup> Note: All Costs do not include right-of-way expenses

#### Legend:



Final Design


Construction

Schedule	2009	2010	2011	2012	2013	Notes					
Fullerton Parking Stucture						Demolition and final design began November 2010					
Orange Parking Structure						Design process began November 2010					
Tustin Parking Structure						Construction began October 27, 2010					
LN/MV Station/Parking Improvements						Cost reflects build-out of 1,000 parking spaces					
Fullerton VSS						City lead design/build contract request for proposals (RFP) expected March 2011					
Santa Ana VSS						Design/build contract award September 13, 2010					
Tustin VSS						Design/build contract RFP released in September 2010 Selection to OCTA Board in February 2011					

 $<sup>^{\</sup>star} \ O range \ County \ Transportation \ Authority \ and \ city \ staff \ continue \ to \ seek \ short-term \ and \ long-term \ solutions.$ 




# Orange County Communications Project (Fiber Optics)




Funding Source:	Cost (millions)
Proposition 116	\$ 12.300
Federal Transit Administration Section 5309	\$ 10.903
Measure M	\$ 1.397
TOTAL	\$ 24.600

Notes
Conceptual Design - 2008
Final Design completed - 9/30/10
Invitation for Bids Issued: 10/14/10
Southern California Regional Rail
Authority (SCRRA) Board Award: 12/10/10
18-month Construction: through 8/31/12
Project Closeout: 12/31/12

Schedule	2008		2009			20	10	2011				2012					
Design																	
Procurement																	
Construction																	
Project Closeout																	



### Positive Train Control



OCTA Funding		SCRRA Systemwide Budget	
Proposition 116	\$ 32,715,778	Project Development Construction/Project Management	\$ 58,199,491
Federal Transportation Administration (FTA) Section 5307	\$ 4,147,427	Relocate/Adjust Signals	\$ 716,644
American Recovery and Reinvestment Act	\$ 1,234,000	Wayside Interface Units/Commications & Signals/Track Mod	\$ 1,517,628
FTA Section 5309	\$ 275,800	Positive Train Control Communications/ Wireless Backhaul	\$ 11,457,800
SCRRA Proposition 1A	\$ 1,474,395	Pomona Train Control Operations Support Facility/Metrolink Operations Center	\$ 8,520,870
Local Funding (5309 match)	\$ 68,950	Vendor/Integrator	\$ 121,220,779
TOTAL	\$ 39,916,350	TOTAL	\$ 201,633,212

Notes
Request for Proposals development/mapping/upgrade signals/ obtain radio spectrum Design-build train control operations support facility
- Design-build train control operations support raciilty
- Computer aided dispatch/back office systems/communications & signals/on-board equipment installation
- Systems testing and integration (cutover by 12/31/2012)
- Positive Train Control Implementation

Schedule	2009				2010					2011					2
SCRRA Lead Improvements															
Vendor/Integrator Tasks															
Systems Testing															
Project Closeout															


# LOSSAN Grade Separation Projects



	Project	Cost
	17th Street - Santa Ana (Proposed)	\$ 89.00
1541	Orangethorpe Avenue - Anaheim (Proposed)	\$ 94.00
	Ball Road - Anaheim (Proposed)	\$ 71.00
	Grand Avenue - Santa Ana (Proposed)	\$ 72.00
¥ 2	Main Street - Orange (Proposed)	\$ 69.00
	State College Boulevard - Anaheim	\$ 70.00
	Sand Canyon Avenue - Irvine	\$ 56.00
	Santa Ana Boulevard - Santa Ana	\$ 74.00
	TOTAL	\$ 595.00

#### Legend:





Note: State College project approval has been completed by the City of Anaheim. Schedules assumes future funding availability.

## Metrolink Operations

#### **Project**

#### **Lunar New Year Event**

- On February 5, 2011, OCTA promoted Metrolink service to Los Angeles for the Lunar New Year parade
- · Marketing staff promoted the event via social media
- 100 free round trip tickets were distributed to passengers at the Irvine Metrolink Station
- 38 Friends and Family 4 Packs were sold, an increase from the average of five
- · Orange County Line ridership nearly tripled on trains to and from Downtown Los Angeles

# ec 633 o €

#### **Parking Management Study**

- OCTA study to identify and evaluate a range of strategies to best utilize available capacity at each Metrolink station
- · Cooperative effort involving OCTA, the Rail Technical Advisory Committee, and each Orange County station city
- Final report will include tools for implementation, identifying costs, schedule, and triggers for the initiation of specific strategies
- Final report to the Transit Committee and OCTA Board of Directors in May 2011

#### **Rotem Cars (Guardian Fleet)**

- Metrolink is currently under contract with Hyundai Rotem to purchase 137 crash energy management (CEM) cars, 59 of which were fully funded by OCTA
- · CEM cars feature unique collision-absorption technology
- 10 CEM trailer cars are operating throughout the system
- 33 additional CEM cars have been delivered and are located at the Metrolink Eastern Maintenance Facility in Colton, California

# Anaheim Regional Transportation Intermodal Center (ARTIC)



Funding Source:	Cost (millions)	
Renewed Measure M - Project R	\$	17.60
Renewed Measure M - Project T	\$	81.60
Measure M Transit Revenue	\$	43.90
2008 State Transportation Improvement Program	\$	29.20
Federal Earmark	\$	3.90
Federal Transportation Administration	\$	7.60
TOTAL	\$	183.80

#### **Current Status**


Draft Environmental Impact Report Certified by Anaheim City Council; pending final approval from the Federal Transit Administration (FTA)

Architectural & Engineering Underway


ARTIC and California High-Speed Train Project Teams Coordinating Design Efforts to Ensure Seamless Integration of Both Projects

State Transportation Improvement Program allocation of \$29.2 received from the California Transportation Commission in January 2011

Next Major Milestone: Environmental Analysis Approval by FTA



# Go Local Fixed-Guideway Program



\*\* Represents one alignment under consideration

# Facilities Engineering

Project		Cost illions)	Schedule 2009 2010 2011 
Ana, GG, Irv CC, Irvine SC Bases - Security Upgrades	\$	1.50	
Ana, GG, Irv SC Bases - Elevator Upgrades	\$	0.40	
Irv SC Base - Workers Fall Protection	\$	0.05	
Irv SC Base - Bus Wash Building Modifications	\$	0.25	
GWTC - Surface Parking	\$	0.90	
Ana, GG, Irv SC, SA Bases - EVR Phase II Upgrades	\$	0.13	
TOTAL	\$	3.23	
RFP Preliminary Design	Fin	al Design	Construction

#### **OCTA Facility Legend:**

, ,				
Ana	Anaheim Bus Base			
GG	Garden Grove Bus Base			
Irv CC	Irvine Construction Circle Bus Base			
Irv SC	Irvine Sand Canyon Bus Base			
SA	Santa Ana Bus Base			
GWTC	Golden West Transportation Center			
PEROW	Pacific Electric Right-of-Way			

