



Eastbound State Route 22 Safety Improvement Project at Interstate 5/State Route 22/State Route 57

California Department of Transportation
State Highway Operation and Protection Program (SHOPP)

Project Location – EB SR-22



Project Purpose and Funding

- **Reduce the number or severity of collisions**
- **Modify EB SR-22 configuration and redistribute traffic patterns**
- **SHOPP Funds - \$ 11 million (Construction)**

Project Scope – Modify EB SR-22



Remove ½ Mile of Concrete Barrier

Retain Concrete Barrier

Widen Horseshoe Connector to 3 Lanes

Progress to Date



95 percent Geometric Design complete as of February 2018

Project Schedule

May 2018	100 percent Design (Plans, Specifications, and Estimates Package)
June 2018	Ready to List for Advertising
August 2018	Advertise for Construction Bids
Mid 2018-2021	Public Outreach
January 2019	Start Construction
January 2021	Complete Construction

Public Outreach

Collateral

- Fact Sheet
- Infographic
- FAQs
- Project Boards
- Email Campaign Design and Content

Digital

- Website Landing Page
 - dot.ca.gov/d12/22H
- Dedicated Twitter and Facebook Accounts
- Activate Email Campaign
- Video Updates
- Caltrans QuickMap app and Partnership with Waze

Interpersonal

- Business Outreach
- Community Events
- Stakeholder Briefings

Questions