

I-5 Gateway Project Fall 2006 Update

Board of Directors

October 6, 2006



Current Activities

- Pile Driving for Fullerton Creek Bridge
- Moving utilities lines
- Excavating and hauling soil to Artesia Blvd. ramp area
- Constructing soundwall at 8th Street

Major Milestone – Reconstruction of Western Bridge

- Closing Western Avenue for 9 months – October 9
- Moving underground utilities
- Building above-ground water line over freeway

Outreach Activities to Date

- Distributed more than 30 Construction Alerts
- Conducted nearly 65 meetings/one-on-one's
- 3 Neighborhood meetings scheduled for October 7

Construction Contingency Update

- \$11.8 million Project Contingency in Budget
- \$700,000 expended to date (6%)
 - traffic control flagging
 - water pollution control work
 - permits
 - utility line relocations

Forecasted Contingency Items

- Premium time costs to construct Sanitary Sewer Line System
- Acceleration costs due to utility conflicts near Western Ave. Bridge

Pile driving Fullerton Creek



Utility Lines Relocation

