

Intelligent Transit Management System Project Status

Project History

Actions Taken	2006				2007				2008				2009				2010				2011				2012			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
EIGER TechSystems conducts study			■	■	■	■	■	■																				
EIGER TechSystems completes study									■																			
Board approves Intelligent Transit Management System (ITMS) project												■																
CAMM issues sole source contract with ACS – complete negotiations													■	■	■	■												
Board approves sole source contract with ACS																	■											
Project kick off – begin development																			■	■	■	■	■	■	■	■	■	■
ITMS projected completion																												■

Major tasks completed during the first quarter, 2011

Tasks Completed	February	March	April
FCC approves three microwaves licenses for Loma Ridge, Construction Circle, and Garden Grove	█		
Harris Corporation completes installation of T-1 lines at all communications towers	█		
Harris Corporation begins microwave factory acceptance testing at San Antonio, Texas		█	
Harris Corporation completes staging of OpenSky2 radio at Lynchburg, Virginia		█	
OCTA receives 11 pallets of radio equipment			█
Began demolition of room inside Central Communication to add two more consoles			█
GIRO begins testing schedule data export from HASTUS 2010 to OrbCAD system			█
FCC grants license for 700 MHz radio, LA County approves change of frequency to 700 MHz at Black Jack Mountain			█

Major tasks completed during the first quarter, 2011 in pictures



OpenSky 2 radio staged
Lynchburg, Virginia

T-1 lines installations at all communications towers

(Santiago, San Clemente, Moorhead, Loma Ridge,
Garden Grove, Construction Circle)




11- Pallets of radio equipment received
Garden Grove Annex



Demolition and trenching for two dispatch consoles
Central Communications, Garden Grove Annex


Project Key Milestones Schedule/Budget



ITMS Project Completion Date – June 16, 2012

■ - To be paid at the completion of task

What are the benefits of ITMS?



Paratransit Vehicle

Manifest Information
Turn by Turn Navigation
Communications - Voice/Data
Vehicle Location Tracking

Non-Revenue

Communications - Voice
Vehicle Location Tracking

OCTA Vehicles

Route & Schedule Adherence
Communications - Voice/Data
Audio Annunciation (Interface)
Farebox Integration (interface)
HeadSign Integration (interface)
Vehicle Location Tracking

BENEFITS TO OCTA

❖ Increased Effectiveness and Productivity	
✓ Integrated on/off bus systems	✓ Single Logon
✓ Redundant system	✓ Improved reporting
❖ Infrastructure for More Automated and Integrated Systems	
✓ Comply with narrowbanding mandate	✓ Real time information to customers and management
✓ Minimize stovepipe system	